**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division**

**MEASUREMENT SHEET**

**First & Part Bill**

| Client | Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore |
|---|---|

| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| From | To | | | | | | | | |
| Item No.01 | | Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the exavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | | cum | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 1-3** | | | | | | **1767.30** | |
| | | **Tender Quantity** | | | | | | **674.86** | |
| | | **Quantity Upto 125%** | | | | | | **843.58** | |
| | | **Quantity Above 125%** | | | | | | **923.72** | |
| | | **Now To be Paid Qty** | | | | | | **674.86** | |
| | | **Quantity Reserved for approval of Work Slip** | | | | | | **1092.44** | |
| Item No. 02 | | Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | | cum | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 4** | | | | | | **70.84** | |
| | | **Tender Quantity** | | | | | | **44.05** | |
| | | **Quantity Upto 125%** | | | | | | **55.06** | |
| | | **Quantity Above 125%** | | | | | | **15.77** | |
| | | **Now To be Paid Qty** | | | | | | **44.05** | |
| | | **Quantity Reserved for approval of Work Slip** | | | | | | **26.79** | |
| Item No. 03 | | Providing and laying in position plain cement concrete of mix 1:4:8( M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | | cum | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 5-6** | | | | | | **165.50** | |
| | | **Tender Quantity** | | | | | | **67.51** | |
| | | **Quantity Upto 125%** | | | | | | **84.39** | |
| | | **Quantity Above 125%** | | | | | | **81.11** | |
| | | **Now To be Paid Qty** | | | | | | **67.51** | |
| | | **Quantity Reserved for approval of Work Slip** | | | | | | **97.99** | |

CONTRACTOR

PMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division**

**MEASUREMENT SHEET**

**First & Part Bill**

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| **Client** | **Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore** | | | | | | | |
| **Chainage in m** From / To | **Description of Item** | **Unit** | **No** | **Length (m)** | **Breadth (m)** | **Depth (m)** | **Quantity** | **Remarks** |
| Item No. 04 | Providing and laying in position plain cement concrete of mix (M15) with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | cum | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no. 7** | | | | | | **199.10** | |
| | | | | | | **Tender Quantity** | **151.54** | |
| | | | | | | **Quantity Upto 125%** | **189.43** | |
| | | | | | | **Quantity Above 125%** | **9.68** | |
| | | | | | | **Now To be Paid Qty** | **151.54** | |
| | | | | | | **Quantity Reserved for approval of Work Slip** | **47.56** | |
| Item No. 05 | Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerddressed in courses not less than 20 cms high, bond stones at 2m apart in each course including cost of materials, labour, curing completeas per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | cum | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no. 8** | | | | | | **0.73** | |
| | | | | | | **Tender Quantity** | **17.50** | |
| | | | | | | **Now To be Paid Qty** | **0.73** | |
| Item No. 06 | Filling available excavated earth ( excluding rock ) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | cum | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no. 9** | | | | | | **1540.36** | |
| | | | | | | **Tender Quantity** | **198.94** | |
| | | | | | | **Quantity Upto 125%** | **248.68** | |
| | | | | | | **Quantity Above 125%** | **1291.69** | |
| | | | | | | **Now To be Paid Qty** | **198.94** | |
| | | | | | | **Quantity Reserved for approval of Work Slip** | **1341.42** | |

CONTRACTOR PMC RUDRAPRASAD CONSULTANTS BANGALORE ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division**

**MEASUREMENT SHEET**

**First & Part Bill**

| | | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Client | Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore | | | | | | | |
| Chainage in m From / To | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
| Item No. 07 | Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | Sqm | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no. 10-11** | | | | | | **1051.44** | |
| | | | | | | **Tender Quantity** | **427.32** | |
| | | | | | | **Quantity Upto 125%** | **534.15** | |
| | | | | | | **Quantity Above 125%** | **517.29** | |
| | | | | | | **Now To be Paid Qty** | **427.32** | |
| | | | | | | **Quantity Reserved for approval of Work Slip** | **624.12** | |
| Item No. 08 | Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness , including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | Sqm | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no. 12** | | | | | | **438.35** | |
| | | | | | | **Tender Quantity** | **95.73** | |
| | | | | | | **Quantity Upto 125%** | **119.66** | |
| | | | | | | **Quantity Above 125%** | **318.68** | |
| | | | | | | **Now To be Paid Qty** | **95.73** | |
| | | | | | | **Quantity Reserved for approval of Work Slip** | **342.62** | |
| Item No. 09 | Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work (GROUND & BASEMENT FLOOR) ---- All terms and conditions are as per Tender Document | | | | | | | |
| Measurements taken on | 27/02/2019 to 05/06/2019 | | | | | | | |
| | **Columns upto basement floor beam bottom** | | | | | | | |
| | C1 | Sqm | 12 | 2.4 | | 2.4 | 69.12 | |
| | C2 | Sqm | 12 | 2.1 | | 2.4 | 60.48 | |
| | C3 | Sqm | 20 | 2.1 | | 2.4 | 100.80 | |
| | C4 | Sqm | 3 | 1.6 | | 2.4 | 11.52 | |
| | C5 | Sqm | 7 | 1.6 | | 2.4 | 26.88 | |

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER 05/6/2019

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division**

**MEASUREMENT SHEET**

**First & Part Bill**

**Client** | **Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore**

| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| From | To | | | | | | | | |
| | | **Retaining Wall upto basement floor beam bottom** | | | | | | | |
| | | Northenside | Sqm | 2 | 20.38 | | 2.4 | 97.82 | |
| | | Easternside | Sqm | 2 | 47.27 | | 2.4 | 226.90 | |
| | | Southernside | Sqm | 2 | 15.85 | | 2.4 | 76.08 | |
| | | **Lift Beam upto basement floor beam bottom** | | | | | | | |
| | | CF1 | Sqm | | | | | | |
| | | LB | Sqm | 2 | 6.25 | | 2.4 | 30.00 | |
| | | CF2 | | | | | | | |
| | | LB | Sqm | 2 | 2.35 | | 2.4 | 11.28 | |
| | | **Deducton** | | | | | | | |
| | | For Retaining Wall | | | | | | | |
| | | C2 along grid 1 | Sqm | 4 | 0.6 | | 2.40 | -5.76 | |
| | | C2 along grid G | Sqm | 8 | 0.45 | | 2.40 | -8.64 | |
| | | C3along grid G | Sqm | 8 | 0.45 | | 2.40 | -8.64 | |
| | | C3along grid 13 | Sqm | 8 | 0.6 | | 2.40 | -11.52 | |
| | | C4along grid G | Sqm | 4 | 0.2 | | 2.40 | -1.92 | |
| | | C5along grid G | Sqm | 8 | 0.2 | | 2.40 | -3.84 | |
| | | | | | | | **Total Executed Quantity** | **670.56** | |
| | | | | | | | **Tender Quantity** | **359.07** | |
| | | | | | | | **Quantity Upto 125%** | **448.84** | |
| | | | | | | | **Quantity Above 125%** | **221.72** | |
| | | | | | | | **Now To be Paid Qty** | **359.07** | |
| | | | | | | | **Quantity Reserved for approval of Work Slip** | **311.49** | |

CONTRACTOR

SIDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

05/06/19

ASSISTANT EXECUTIVE ENGINEER

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division**

**MEASUREMENT SHEET**

**First & Part Bill**

| Client | Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore |
|---|---|

| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| From | To | | | | | | | | |
| Item No. 32 | | Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and First Floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls ( any thickness ) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | | cum | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 13-14** | | | | | | **742.34** | |
| | | | | | | | **Tender Quantity** | **156.22** | |
| | | | | | | | **Quantity Upto 125%** | **195.28** | |
| | | | | | | | **Quantity Above 125%** | **547.06** | |
| | | | | | | | **Now To be Paid Qty** | **156.22** | |
| | | | | | | | **Quantity Reserved for approval of Work Slip** | **586.12** | |
| Item No. 33 | | Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in Ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars, posts, struts. butters, string or lacing courses , parapets, coping, bed blocks, anchor blocks ,plain window cills, fillets including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.ets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR) ---- All terms and conditions are as per Tender Document | | | | | | | |
| Measurements taken on | | 13/04/2019 to 28/06/2019 | | | | | | | |
| | | **Columns upto basement floor beam bottom** | | | | | | | |
| | | C1 | Cum | 12 | 0.45 | 0.75 | 2.40 | 9.72 | |
| | | C2 | Cum | 12 | 0.45 | 0.6 | 2.40 | 7.78 | |
| | | C3 | Cum | 20 | 0.45 | 0.6 | 2.40 | 12.96 | |
| | | C4 | Cum | 3 | 0.20 | 0.6 | 2.40 | 0.86 | |
| | | C5 | Cum | 7 | 0.20 | 0.6 | 2.40 | 2.02 | |

RUDRAPRASAD CONSULTANTS BANGALORE

28/06/19

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division**

**MEASUREMENT SHEET**

**First & Part Bill**

| Client | Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore |
|---|---|

| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| From | To | | | | | | | | |
| | | **Retaining Wall upto basement floor beam bottom** | | | | | | | |
| | | Northenside | Cum | 1 | 20.38 | 0.2 | 2.4 | 9.78 | |
| | | Easternside | Cum | 1 | 47.27 | 0.2 | 2.4 | 22.69 | |
| | | Southernside | Cum | 1 | 15.85 | 0.2 | 2.4 | 7.61 | |
| | | **Lift Beam upto basement floor beam bottom** | | | | | | | |
| | | CF1 | Cum | | | | | | |
| | | LB | Cum | 1 | 6.25 | 0.2 | 2.4 | 3.00 | |
| | | CF2 | | | | | | | |
| | | LB | Cum | 1 | 2.35 | 0.2 | 2.4 | 1.13 | |
| | | **Deduction** | | | | | | | |
| | | for Retaiining wall | Cum | | | | | | |
| | | C2 | Cum | 6 | 0.45 | 0.2 | 2.4 | -1.30 | |
| | | C3 | Cum | 7 | 0.45 | 0.2 | 2.4 | -1.51 | |
| | | Lift Beam | | | | | | | |
| | | C4 | Cum | 2 | 0.2 | 0.2 | 2.4 | -0.19 | |
| | | C5 | Cum | 4 | 0.2 | 0.2 | 2.4 | -0.38 | |
| | | | | | | | **Total Executed Quantity** | **74.16** | |
| | | | | | | | **Tender Quantity** | **55.98** | |
| | | | | | | | **Quantity Upto 125%** | **69.98** | |
| | | | | | | | **Quantity Above 125%** | **4.19** | |
| | | | | | | | **Now To be Paid Qty** | **55.98** | |
| | | | | | | | **Quantity Reserved for approval of Work Slip** | **18.18** | |
| Item No. 42 | | Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR) ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | | tonne | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 15 - 23** | | | | | | **84.56** | |
| | | | | | | | **Tender Quantity** | **75** | |
| | | | | | | | **Quantity Upto 125%** | **84.56** | |
| | | | | | | | **Now To be Paid Qty** | **75.00** | |
| | | | | | | | **Quantity Reserved for approval of Work Slip** | **9.56** | |

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division**

**MEASUREMENT SHEET**

**First & Part Bill**

| Client | Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore |
|---|---|

| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| From | To | | | | | | | | |
| Item No. 107 | | Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | | cum | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 24** | | | | | | **4309.15** | |
| | | **Tender Quantity** | | | | | | **475.92** | |
| | | **Quantity Upto 125%** | | | | | | **594.90** | |
| | | **Quantity Above 125%** | | | | | | **3714.25** | |
| | | **Now To be Paid Qty** | | | | | | **475.92** | |
| | | **Quantity Reserved for approval of Work Slip** | | | | | | **3833.23** | |
| Item No. 109 | | Geophysical investigation of site for sinking borewell for supply drinking water to the habitation either through the hand pump M.W.S or P.W.S.S by vertical electrical sounding by adopting venner or schlumberger's method including reconnaissance survey of geological formation Geophysical investigation of existing ground water infecundity its quality, quantity & acceptability of the user indicating the location of site recommended depth of casting pipe required to seal the top in consolidated formation including an extra depth of 1.00 Mtr in consolidated formation of proper scatting of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation technical personal and labour etc. | | | | | | | |
| | | | Each BW | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 25** | | | | | | **1.00** | |
| | | **Tender Quantity** | | | | | | **1.00** | |
| | | **Now To be Paid Qty** | | | | | | **1.00** | |
| Item No. 110 | | Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)0.00 to 50.00mtrs | | | | | | | |
| | | | Rmtr. | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 26** | | | | | | **50.00** | |
| | | **Tender Quantity** | | | | | | **50.00** | |
| | | **Now To be Paid Qty** | | | | | | **50.00** | |

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division**

**MEASUREMENT SHEET**

**First & Part Bill**

| Client | Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Chainage in m | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
| From To | | | | | | | | |
| Item No. 111 | Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)50.00 to 100.00mtrs | | | | | | | |
| | | Rmtr. | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no.** 27 | | | | | | **50.00** | |
| | | | | | | **Tender Quantity** | **50.00** | |
| | | | | | | **Now To be Paid Qty** | **50.00** | |
| Item No. 112 | Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)100.00 to 150.00mtrs | | | | | | | |
| | | Rmtr. | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no.** 28 | | | | | | **50.00** | |
| | | | | | | **Tender Quantity** | **50.00** | |
| | | | | | | **Now To be Paid Qty** | **50.00** | |
| Item No. 113 | Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)150.00 to 200.00mtrs | | | | | | | |
| | | Rmtr. | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no.** 29 | | | | | | **50.00** | |
| | | | | | | **Tender Quantity** | **50.00** | |
| | | | | | | **Now To be Paid Qty** | **50.00** | |

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR RMC ASSISTANT ENGINEER

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division**

**MEASUREMENT SHEET**

**First & Part Bill**

| Client | Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore |
|---|---|

| Chainage in m | | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| From | To | | | | | | | | |
| Item No. 114 | | Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)200.00 to 250.00mtrs | | | | | | | |
| | | | Rmtr. | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 30** | | | | | | **50.00** | |
| | | | | | | | **Tender Quantity** | **50.00** | |
| | | | | | | | **Now To be Paid Qty** | **50.00** | |
| Item No. 115 | | Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)250.00 to 300.00mtrs | | | | | | | |
| | | | Rmtr. | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 31** | | | | | | **48.00** | |
| | | | | | | | **Tender Quantity** | **50.00** | |
| | | | | | | | **Now To be Paid Qty** | **48.00** | |
| Item No. 116 | | Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | | Rmtr. | | | | | | |
| | | **Vide Total executed Quantity from premeasuremet Page no. 32** | | | | | | **64.00** | |
| | | | | | | | **Tender Quantity** | **70.00** | |
| | | | | | | | **Now To be Paid Qty** | **64.00** | |

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division**

**MEASUREMENT SHEET**

**First & Part Bill**

| Client | Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore | | | | | | | |
|---|---|---|---|---|---|---|---|---|
| Chainage in m | Description of Item | Unit | No | Length (m) | Breadth (m) | Depth (m) | Quantity | Remarks |
| From To | | | | | | | | |
| Item No. 118 | Providing and fixing 175mm Borewell Cap with clamp Set H/D,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document | | | | | | | |
| | | Nos. | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no.** 33 | | | | | | **1.00** | |
| | **Tender Quantity** | | | | | | **1.00** | |
| | **Now To be Paid Qty** | | | | | | **1.00** | |
| E1 | Earth work for lowering and levelling the ground other than foundation works by mechanical means upto 3.00 depth, including providing shoring and strutting, removal of stumps and other deleterious matter, dressing of sides and bottom, filling back the excavation earth to the extent required including the cost of labour & HOM of machineries, as per drawing and technical specification. | | | | | | | |
| | | Each | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no.** 34-35 | | | | | | **3524.67** | |
| | **Quantity Reserved for approval of EIRL** | | | | | | **3524.67** | |
| E2 | KSRB 2-2.4 : Excavation 1.5m and above in width in soft rock without blasting for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches not exceeding 1.5 m. in depth, stacking the excavated stuff from edges of excavation with lead upto 50m including cost of explosives, labour and HOM of equipment complete as per specifications. specification. No. KBS 2.1.C / 2.9.4 / 2.18 / 2.19 | | | | | | | |
| | | Cum | | | | | | |
| | **Vide Total executed Quantity from premeasuremet Page no.** 36 | | | | | | **557.54** | |
| | **Quantity Reserved for approval of EIRL** | | | | | | **557.54** | |

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER